KARIN KOMERC MD DOO
Br. 01/24 0026616
Dana 15.08.2024
Novi Sad

KARIN KOMERC

KARIN KOMERC MD D.O.O
Novosadski put 128, 21000 Novi Sad, Srbija
+381 21 823 800 | office@karinmd.com
PIB>103726184 | MB>20009233

	Naziv	Adresa	PIB	Matični broj	Tekući račun	Banka
Izvođač:	**Karin komerc MD doo**	Novosadski put 128, Novi Sad	103726184	20009233	325-9500700187404-98	OTP BANKA SRBIJA AD NOVI SAD
Naručilac:	**SHANDONG LUQIAO GROUP CO. LTD OGRANAK NOVI BEOGRAD**	Trg prijateljstva Srbije i Kine br.4, Novi Beograd	112302292	29508739	385-0202050005095-64	BANK OF CHINA SRBIJA AD BEOGRAD - NOVI BEOGRAD

SPECIFIKACIJA IZVEDENIH RADOVA prilog

6. Privremena situacija 1015-839-2024

Za radove izvedene po ugovoru (predmet ugovora):

Modernizacija i rekonstrukcija mađarsko-srpske železničke veze na teritoriji Republike Srbije za deonicu Novi Sad-Subotica-granični prelaz (Kelebija)

Osnovni ugovor: Naš broj: 01/220002231 od 03.02.2022 Br. Naručioca: 2022-ERGS-XSTL-ZY-002 od 03.02.2022

Aneks br.15 Naš broj: 01/230040041 od 16.10.2023 Br. Naručioca: 2023-ERGS-XSTL-ZY-011 od 16.10.2023

	OSNOVICA (USD)	PDV (20%)	UKUPNO (USD)
Ukupno ugovoreni radovi (USD):	**678.832,11 USD**	**0,00**	**678.832,11 USD**
Izvedeno ukupno:	**612.243,14 USD**	**0,00 USD**	**612.243,14 USD**
Izvedeno u prethodnim:	528.191,20 USD	0,00 USD	528.191,20 USD
Izvedeno u ovoj:	84.051,94 USD	0,00 USD	84.051,94 USD
Izvedeno ukupno po stopi 0%:	**612.243,14 USD**	**0,00 USD**	**612.243,14 USD**
Izvedeno u prethodnim po stopi 0%:	528.191,20 USD	0,00 USD	528.191,20 USD
Izvedeno u ovoj po stopi 0%:	84.051,94 USD	0,00 USD	84.051,94 USD
Ukupno opravdan avans:	0,00 USD	0,00 USD	0,00 USD
Opravdani avans po preth. situacijama:	0,00 USD	0,00 USD	0,00 USD
Opravdani avans po ovoj situaciji:	0,00 USD	0,00 USD	0,00 USD
ZADRZAVANJE po svim -5,00%	30.612,16 USD	0,00 USD	30.612,16 USD
ZADRZAVANJE po prethodnim -5,00%	26.409,56 USD	0,00 USD	26.409,56 USD
ZADRZAVANJE po ovoj -5,00%	4.202,60 USD	0,00 USD	4.202,60 USD
UKUPNO ZA PLAĆANJE po ovoj specifikaciji (Obračun po srednjem kursu na dan prometa)	79.849,34 USD	0,00 USD	79.849,34 USD

Ukupno uplaćeni avans:	0,00 USD	0,00 USD	0,00 USD
Preostali avans za sledeće situacije:	0,00 USD	0,00 USD	0,00 USD

Engineer / Inženjer:

Subcontractor's Engineer:
Inženjer Podizvođača:

For Subcontractors:
Za Podizvođača:

Engineer / Inženjer:

Contractor's Engineer, Supervisor:
Inženjer izvođača radova, Nadzorni organ:

Approved by Contractor
Odobreno od strane Izvođača:

Date:
Datum:

20.08.26.

Napomena: *Ovaj dokument ne predstavlja račun u smislu Zakona o PDV-u*

R.br.	Opis pozicije	Jed. mere	Jed. cena (USD)	Količina	Iznos (USD)	Količina	Iznos (USD)	Količina	Iznos (USD)	Stopa PDV-a (%)
				UGOVORENO		SITUACIJA		KUMULATIVNO		

New additional works of station building in Naumovicevo and Subotica-Novi dodatni radovi na stanicnim objektima u Naumovicevu i Subotici

A. The additional works of station building in Naumovicevo/Dodatni radovi na zeleznickoj stanici u Naumovicevu

A.1	Installation of the sanitary facility in the station building. / Postavljanje sanitarnog čvora u staničnoj zgradi.	kompl	23.138,98	1,00	23.138,98	0,05	1.156,95	0,45	10.412,54	
A.2	The additional works /measures in the station building. / Dodatni radovi/obračuna u staničnoj zgradi.	kompl	46.902,46	1,00	46.902,46	0,08	3.752,20	0,89	41.743,19	
The additional works of station building in Naumovicevo/Dodatni radovi na zeleznickoj stanici u Naumovicevu - ukupno					**70.041,44**		**4.909,15**		**52.155,73**	

B. The additional works of station building in Subotica/Dodatni radovi na zeleznickoj stanici u Subotica

B.1	The additional works /measures in the station building. / Dodatni radovi/obračuna u staničnoj zgradi.	kompl	608.790,67	1,00	608.790,67	0,13	79.142,79	0,92	560.087,42	
The additional works of station building in Subotica/Dodatni radovi na zeleznickoj stanici u Subotica - ukupno					**608.790,67**		**79.142,79**		**560.087,42**	

Ukupno :					**678.832,11**		**84.051,94**		**612.243,15**	

Rekapitulacija ukupno izvedenih radova

Oznaka	Predmer/Vrsta	Po ovoj (USD)	Ukupno (USD)
TR-839-2023-1	New additional works of station building in Naumovicevo and Subotica-Novi dodatni radovi na stanicnim objektima u Naumovicevu i Subotici	84.051,94	612.243,15
A.	The additional works of station building in Naumovicevo/Dodatni radovi na zeleznickoj stanici u Naumovicevu	4.909,15	52.155,73
B.	The additional works of station building in Subotica/Dodatni radovi na zeleznickoj stanici u Subotica	79.142,79	560.087,42
Ukupno:		84.051,94	612.243,15

Popusti, depoziti, zadržavanja:	Iznos (USD):	PDV (USD):	Ukupno (USD):
ZADRZAVANJE	30.612,16	0,00	30.612,16

Rekapitulacija izvedenih radova po stopama PDV-a

Stopa PDV-a:	SITUACIJA			KUMULATIVNO		
	Osnovica (USD):	PDV (USD):	Ukupno (USD):	Osnovica (USD):	PDV (USD):	Ukupno (USD):
Izvedeno po stopi PDV-a 0,00%	84.051,94	0,00	84.051,94	612.243,14	0,00	612.243,14
Ukupno (USD):	84.051,94	0,00	84.051,94	612.243,14	0,00	612.243,14